



Delcrete Daily Field Inspection Report

Bridges

REV 4/24

Date: _____
 Contractor: _____
 Location: _____
 State DOT or Project Owner: _____
 Project Manager: _____

Daily Consumption

Lot # Part A: _____ Amount used: (cans) _____
 Lot # Part B: _____ Amount used: (cans) _____
 Lot # Primer: _____ Amount used: (bags) _____

Project Conditions

Was Material Stored Properly? Yes _____ No _____
 For Bonding: Minimum age of concrete at least 14 days or less than 5% Moisture: Yes _____ No _____
 Air Temp 45°F Min.: Start _____ Finish _____
 Deck Temp 45°F Min.: Start _____ Finish _____
 The minimum application depth for joint headers is 2 inches. The minimum application depth for enclosed patches is 1 inch squared. Does your area comply?: Yes _____ No _____
 Concrete is sound: Yes _____ No _____
 Area Sandblasted: Yes _____ No _____
 If steel exists it must be sandblasted to SP10 finish or better: Yes _____ No _____ No steel _____
 Block-out patches should be squared off either rectangle or square shaped: Yes _____ No _____
 Block-outs free of all moisture, debris, laitance? Yes _____ No _____

Mixing and Placing

Primer applied between 30 min and 4 hours prior to placement of product? Yes _____ No _____
 Parts A & B measured properly and mixed 15-30 seconds? Yes _____ No _____
 After adding aggregate product mixed for a minimum of 60 seconds? Yes _____ No _____
 Mortar placed and block-out completely filled without layering? Yes _____ No _____
 Formwork used along joints? Yes _____ No _____ N/A _____ (no joints exist)

Bridge the World with Leading Infrastructure Solutions