



Delpatch 3.7 Daily Field Inspection Report

Bridges

REV 7/24

Date: _____

Contractor: _____

Location: _____

State DOT or Project Owner: _____

Project Manager: _____

Daily Consumption

Lot # Part A: _____ Amount used: (cans) _____

Lot # Part B: _____ Amount used: (cans) _____

Lot # Aggregate: _____ Amount used: (bags) _____

Project Conditions

Was the material stored properly? Yes _____ No _____

For bonding: Minimum age of concrete at least 14-days or less than 5% Moisture. Yes _____ No _____

Air temp 45°F Min.: Start _____ Finish _____

Deck temp 45°F Min.: Start _____ Finish _____

The minimum application depth for joint headers is 2 inches. The minimum application width/depth for enclosed patches is 1 inch squared. Does your area comply? Yes _____ No _____

Concrete is sound. Yes _____ No _____

Area sandblasted. Yes _____ No _____

If steel exists, it must be sandblasted to SP10 finish or better. Yes _____ No _____ No steel _____

Block-out patches should be squared off either rectangle or square shaped. Yes _____ No _____

Block-outs free of all moisture, debris, laitance? Yes _____ No _____

Mixing and Placing

Primer applied between 30 min and 4 hours prior to placement of product? Yes _____ No _____

Parts A & B measured properly (3000ml Part A and 1500ml Part B) and mixed 10-15 seconds?

Yes _____ No _____

After adding aggregate product mixed for a minimum of 60 seconds? Yes _____ No _____

Mortar placed and block-out completely filled without layering? Yes _____ No _____

Formwork used along joints. Yes _____ No _____ N/A _____ (no joints exist)

Bridge the World with Leading Infrastructure Solutions